## **AGENDA**

of

The 1<sup>st</sup> Meeting of Building Works Committee

Of

## MAHARAJA RANJIT SINGH STATE TECHNICAL UNIVERSITY BATHINDA.

In the Office

of

Vice Chancellor, Maharaja Ranjit Singh State Technical University Bathinda

On 24 July, 2015

At 11.00 AM

## **Constitution of Building Works Committee**

1.	Vice Chancellor, MRSSTU, Bathinda.	Chairman
2.	Registrar, MRSSTU, Bathinda.	Member
3.	Finance Officer MRSSTU, Bathinda.	Member
4.	Chief Engineer, Public Works Deptt. (B&R), Provincial Division Punjab or his Nominee Not below the rank of Superintendent Engineer	Member
5.	Chief Architect Punjab or his Nominee	Member
6.	One Representative of Punjab Energy Development Agency (PEDA), Punjab	Member
7.	Head, Deptt. of Civil Engg. of the constituted College/Campus	Member
8.	Head, Deptt. of Architecture of the constituted College/Campus of MRSSTU, Bathinda.	Member
9.	Executive Engineer, MRSSTU, Bathinda M	ember-Secretary

### **CONTENTS**

#### ITEM NO. PARTICULARS

- 1.1 Construction of buildings at MRSSTU, Bathinda.
- 1.1.1 Construction of buildings in the First Phase.
- 1.1.2 Construction of buildings in the Second Phase.
- 1.1.3 Construction of buildings in the Third Phase.
- 1.1.4 Provision of furniture etc. for the MRSSTU Campus
- 1.2 Construction of buildings at PIT, Rajpura.
- 1.3 Repair and Renovation of buildings at PIT, GTBGarh, Moga.
- 1.4 Providing of External Services at PIT, Nandgarh
- 1.5 Fee for Planning, Architectural design etc.
- 1.6 Building works at Giani Zail Singh Campus College of Engineering and Technology, Bathinda
- 1.6.1 Confirmation of the proceedings of 11<sup>th</sup> meeting of Building Works Committee.
- 1.6.2 Action taken on the decision's taken in the 11<sup>th</sup> meeting of Building Works Committee.
- 1.6.3 Renovation of Toilets in Campus.
- 1.6.4 Construction of missing foothpath links
- 1.6.5 Construction of parking at various places
- 1.6.6 Laying of water proof tar felt over workshop roofs
- 1.6.7 Construction of CC flooring in workshop
- 1.6.8 Construction of Silver Jubilee Gate at Dabwali Road.
- 1.6.9 Approval for minor works below Rs. 5 lacs.
- 1.6.10 Ratification of work of Basketball Court & Fencing
- 1.6.11 Addition of store hall in the existing Gymnasium building
- 1.7 Any other point with the permission of Chair

### ITEM NO.1.1 Construction of Buildings at MRSSTU, Bathinda

For the establishment of MRSSTU, the buildings are proposed to be constructed in three phases.

### ITEM NO.1.1.1 Construction of buildings in the First Phase.

- 1. Administrative Block, comprising of the offices of
  - a) Vice Chancellor's Secretariat
  - b) Registrar Secretariat
  - c) Establishment Branch
  - d) Accounts Branch
  - e) Examination Branch
  - f) Dean R & D
  - g) Dean Academic Affairs
  - h) Director College Development
  - i) Dean Student Welfare
  - j) Landscape Officer
  - k) Director Training & Placement
  - 1) Legal, PRO & Vigilance Officer
  - m) Director Distance Education
  - n) XEN (Construction & Maintenance Wing)
  - o) Director Sports & Youth Welfare
- 2. Vice Chancellor's Residence
- 3. Central Library
- 4. Site development as laying of roads, landscaping etc.
- 5. Construction of gate on Badal road
- 6. Construction of Six Academic Departments
- 7. Lecture Theatre Complex
- 8. IT Enabled Centre

An approximate expenditure of Rs. 108,02,84,000 (say Rs. 108.03 Crores) is likely to be incurred on the construction of above buildings. (Details as per Annexure-A pages 1 to 6)

### ITEM NO.1.1.2 Construction of buildings in the Second Phase.

The following buildings can be constructed in the Second Phase:

- 1. Residences for faculty and staff (30 Residences)
- 2. Hostels for Boys and Girls
- 3. Academic Departments
- 4. Guest House
- 5. Research & Development Centre

An approximate expenditure of Rs. 96,50,12,000 (say Rs. 96.50 Crores) is likely to be incurred on the construction of above buildings. (Details as per Annexure-A pages 1 to 6)

### ITEM NO.1.1.3 Construction of buildings in the Third Phase.

The following buildings can be constructed in the Third Phase:

- 1. Auditorium for 800 persons
- 2. Gymnasium
- 3. Sports Infrastructure
- 4. Cafeteria
- 5. Residences of faculty and staff (30 Residences)
- 6. Construction of Relocated D-type & C-type Houses

An approximate expenditure of Rs. 35,02,55,000 (say Rs. 35.02 Crores) is likely to be incurred on the construction of above buildings. (Details as per Annexure-A pages 1 to 6)

### ITEM NO.1.1.4 Provision of furniture etc. for the MRSSTU Campus.

For furnishing the offices as provision of furniture, airconditioning etc. in various offices, labs, VC Residence, Hostels, Academic Departments and Guest House, an approximate expenditure of Rs. 13,00,00,000 (say Rs. 13.00 Crores) is likely to be incurred. (Details as per Annexure-A pages 1 to 6)

#### ITEM NO.1.2 Construction of buildings at PIT, Rajpura.

The Academic Buildings at PIT, Rajpura are ready and functional. The Construction of hostels for Boys and Girls, Laying of Roads, Pathways, Sewerage Line, Electricity Services, water Supply, Landscaping, Furniture etc., Construction of Residences for faculty and staff are required. Also a boundary wall needs to be constructed around a plot of 5 acres, where the hostels and Director, faculty residences are proposed.

An approximate expenditure of Rs. 15,20,00,000 (say Rs. 15.20 Crores) is likely to be incurred on the construction of above buildings. (Details as per Annexure-A pages 1 to 6)

ITEM NO.1.3 Repair/ Renovation of buildings at PIT, GTBGarh, Moga.

Major repair work needs to be carried out in the Boys Hostel of PIT, GTBGarh, Moga. Also miscellaneous repair works such as replacement of doors, renovation/repair/ addition/ alteration of residences, provision of furniture, Construction of Pathways, Construction of Septic tank, repair and providing of barbed wire on boundary wall etc. need to be carried out immediately.

An approximate expenditure of Rs. 1,67,00,000 (say Rs. 1.67 Crores) is likely to be incurred on the repair/ renovation of above buildings. (Details as per Annexure-A pages 1 to 6)

### ITEM NO.1.4 Providing of External Services at PIT, Nandgarh

The Academic and Administrative building at PIT, Nandgarh is near completion but External Services such as Roads, Parkings, Sewerage Lines, Landscaping etc. need to be provided to make the buildings operational.

An approximate expenditure of Rs. 5,20,00,000 (say Rs. 5.20 Crores) is likely to be incurred on the repair/ renovation of above buildings and purchase of furniture. (Details as per Annexure-A pages 1 to 6)

## ITEM NO.1.5 Fee for Planning, Architectural Design etc.

For preparation of Master Plan of the MRSSTU Campus, Planning of the buildings and for the preparations of Architectural Design, Structural Design etc. agency will have to be hired.

An approximate expenditure of Rs. 5,49,25,020 (say Rs. 5.50 Crores) is likely to be incurred on the above works. The terms and conditions for hiring of Consultant are placed at Annexure-I from pages 33 to 41.

ITEM NO.1.6 Building Works at Giani Zail Singh Campus College of Engineering & Technology, Bathinda

The Building Works Committee of Giani Zail Singh Campus College of Engineering & Technology, Bathinda is the same as that of the Maharaja Ranjit Singh State Technical University, Bathinda. So the items of Giani Zail Singh Campus CET are placed before this Building Works Committee.

# ITEM NO.1.6.1 **CONFIRMATION OF THE PROCEEDINGS OF**11<sup>TH</sup> **MEETING OF BUILDING WORKS COMMITTEE.**

The 11<sup>th</sup> meeting of Building Works Committee of Giani Zail Singh Punjab Technical University Campus Bathinda was held on 14.10.2013 under the Chairmanship of Dr. R.S. Khandpur, Director General, PGSC, Chandigarh. Copy of the minutes is placed at **ANNEXURE-B from Page 7 to 10.** 

Submitted for confirmation please.

ITEM NO.1.6.2 **ACTION TAKEN ON THE DECISION'S TAKEN IN THE 11<sup>TH</sup> MEETING OF BUILDING WORKS COMMITTEE.** 

The following decisions were taken in the 11<sup>th</sup> meeting of Building Works Committee.

ITEM No. 11.1 CONFIRMATION OF THE PROCEEDINGS OF THE  $10^{\text{TH}}$  MEETING OF BUILDING WORKS COMMITTEE.

Decision Taken: Confirmed.

ITEM NO. 11.2 ACTION TAKEN REPORT ON THE DECISIONS TAKEN IN THE  $10^{\rm TH}$  MEETING OF BUILDING WORKS COMMITTEE.

Decision: Approved.

ITEM NO. 11.3 CONSTRUCTION OF NEW ADMINSTRATIVE BLOCK.

Decision: Approved.

Action Taken: Architecture drawings ready. Structure design under process & to be submitted to B & R for further action.

ITEM NO. 11.4 CONSTRUCTION OF NEW LIBRARY BUILDING.

Decision: Approved the requirement in principal. Drawings and

estimate be placed in the next meeting. The separate Library building is required to spare adequate space for further expansion of the Departments of Electrical Engg., ECE and CSE from where the Library is

presently operating.

Action Taken: At conceptual stage.

ITEM NO. 11.5 CONSTRUCTION OF R & D CENTRE

Decision: Approved the requirement in principal. Drawings and

estimate be placed in the next meeting.

Action Taken: At conceptual stage.

ITEM NO. 11.6 CONSTRUCTION OF AUDITORIUM.

Decision: Approved in principal. Seating capacity should be 800.

It should be redesigned according to the norms.

Action Taken: Architectural drawing ready & is being presented for

approval of design.

ITEM NO: 11.7 CONSTRUCTION OF SILVER JUBILEE MAIN

ENTRY GATE.

Decision: Approved. Name of College should be written in

Punjabi also.

Action Taken: Architectural & structure drawings ready & estimated

has been submitted by PWD B & R.

ITEM NO. 11.8: RENOVATION OF TOILETS IN CAMPUS.

Decision: Approved for Instructional Area and Administrative

Block Area. Deferred for Hostel Area.

Action Taken: Toilets near Admn. Block completed & remaining work

is in progress.

ITEM NO. 11.9 CONSTURCTION OF MISSING FOOT PATH LINKS.

Decision: Item Deferred. Proposal to be resubmitted with clear

demarcation of the area where foot path links are

required to be made.

Action Taken: Proposal being submitted again.

ITEM NO. 11.10 CONSTRUCTION WATER CHANNEL FOR IRRIGATING LAWNS.

Decision:

Approved.

Action taken:

Work yet to be started.

ITEM NO.11.11 REPLACEMENT OF RCC PIPE FOR RAW WATER

AT WATER WORKS.

Decision: Approved. For this work, 50% of cost of the work shall

be borne by Municipal Corporation, Bathinda.

Action taken:

Work is completed.

ITEM NO.11.12 CONSTRUCTION OF MISSING ROAD LINKS.

Decision:

Approved.

Action taken:

Work completed.

ITEM NO.11.13 CONSTRUCTION OF PARKING AT VARIOUS

PLACES IN CAMPUS.

Decision: Parking area may be redesigned. A fresh estimate be

prepared as discussed and matter be placed in the next

meeting.

Action taken: Revised layout is ready and is being presented again.

ITEM NO.11.14 LAYING OF WATER PROOF TAR FELT OVER

WORKSHOP ROOF.

Decision: New methods of water proofing may be explored by

consulting an expert. The matter be placed in the next

meeting.

Action taken: Consultant was asked for any other methods but the

process earlier submitted is durable.

ITEM NO.11.15 LANDSCAPING OF PARK IN FRONT OF ADMINISTRATIVE BLOCK.

Decision: The landscaping of the area be redesigned with

minimum features. The matter be placed in the next

meeting.

Action taken: Work is at design stage.

ITEM NO.11.16 PROVIDING AND COMMISSIONING OF 08

PASSENGER ELEVATOR.

Decision: Approved.

Action taken: Tender was floated but only two tenders were received

& is being re-tendered.

ITEM NO.11.17 EXTENSION OF EXISTING BOOK BANK IN

LIBRARY.

Decision: Approved.

Action taken: Work is in progress.

ITEM NO.11.18 FALSE CEILING FOR SEMINAR ROOMS 04 NO'S.

Decision: Approved with the provision of fans. Expenditure on Air

Conditioners shall be met out of College Funds.

Action taken: Could not be executed with TEQIP funds and will be

executed through college funds.

ITEM NO.11.19 PROVIDING & FIXING OF VITRIFIED TILES

FLOORING IN SEMINAR ROOMS 04 NO'S.

Decision: Approved. As the existing flooring is damaged and

needs replacement.

Action taken: Could not be executed with TEQIP funds and will be

executed through college funds.

ITEM NO.11.20 PROVIDING & FIXING OF WALL PANELLING IN SEMINAR ROOMS.

Decision:

Approved.

Action taken:

Work completed.

#### ITEM NO.1.6.3 RENOVATION OF TOILETS IN CAMPUS.

The toilet block in the Hostels need renovation as the buildings are more than 20 years old and rusted pipes, chowkhats, fixtures, flooring & wall tiles need to be replaced as they present a very poor picture to the visitors. For the work of renovation of the toilets/bathrooms block, an approx. expenditure of Rs. 51,45,610 is likely to be incurred. The work would be planned to be executed in two phases. In First Phase, the toilet/bathroom block of Hostel No. 1 and 2 would be renovated. In Second Phase, the work of toilet/bathroom block of Hostel No. 3 and 4 will be executed. Estimate placed at Annexure-C from page 11 to 15.

#### ITEM NO. 1.6.4 CONSTRUCTION OF MISSING FOOT PATH LINKS.

Foot-paths for the use of pedestrians have been provided along some of the roads in the campus. The roads where these have not been provided have been marked and foot-paths have been proposed at those places. An estimate for Rs. 79,89,242 is to be incurred for the residential and academic areas. Estimate placed at Annexure-D from page 16 to 21.

## ITEM NO.1.6.5 CONSTRUCTION OF PARKINGS AT VARIOUS PLACES IN CAMPUS.

At present, no proper parking place exists in the campus due to which the vehicles remain parked haphazardly at all odd places in the campus. In view of the above, parkings have been proposed at four points in near the Workshop, near Civil Engg. Deptt., near Main Gate and near Admn. Block. An estimated amount of Rs. 73,03,309 is likely to be incurred on these parkings. Copy of estimate is placed at Annexure-E from page 22 to 29.

## ITEM NO.1.6.6 LAYING OF WATER PROOF TAR FELT OVER WORKSHOP ROOF.

The roofs of the Workshop Building are of RCC folded plate structure over which bitumen tar felt sheet has been provided for water proofing. With the passage of time, this sheet has worn off and needs replacement as the roofs of workshop leak very badly in rains. For the replacement of tar felt sheets, an expenditure Rs. 16,97,164 is likely to be incurred. Copy of estimate is placed at Annexure-F page 30. Consultant was asked to provide some alternate solution but the proposed solution is durable.

## ITEM NO.1.6.7 CONSTRUCTION OF CC FLOORING IN WORKSHOP.

Cement Concrete Flooring is required in the Workshop as dust enters the shops and there is no proper approach to the workshop. An estimate for Rs. 7,14,146 has been prepared for the flooring and is placed at Annexure-G page 31.

## ITEM NO.1.6.8 CONSTRUCTION OF SILVER JUBILEE GATE AT DABWALI ROAD.

An amount of Rs. 30 lacs had been approved for the construction of Silver Jubilee Main Entry Gate at Dabwali Road. Now the PWD B&R has submitted an estimate of Rs. 57.78 lacs for the construction of Gate as per the Architectural & Structural Design. Copy of letter from PWD B&R is placed at Annexure-H page 32.

## ITEM NO.1.6.9 APPROVAL FOR MINOR WORKS BELOW RS. 5 LACS.

Many minor works in the Campus, Hostels, Residences need to be carried out from time to time such as minor addition/ alteration, replacement of ceilings, floorings etc. It is proposed that the Vice Chancellor of Maharaja Ranjit Singh State Technical University, Bathinda may be authorized to allow minor works of upto Rs. 5 lacs.

## ITEM NO.1.6.10 RATIFICATION OF WORK OF BASKETBALL COURT & FENCING

A Basketball Court had to be constructed due to the PTU Tournament. An expenditure of Rs. 4.99 lacs was incurred on said work.

After the construction of Basketball Court, there was demand from sports section for fencing of both Basketball and adjoining Volleyball Court. So for provision of GI Chain Link, a work order for Rs. 4.75 lakhs has been placed and the work is in progress.

Matter is placed before the Building Works Committee for ratification please.

## ITEM NO.1.6.11 ADDITION OF STORE HALL IN THE EXISTING GYMNASIUM BUILDING

There is no store with the existing Gymnasium building and it becomes difficult to storage the sports related equipments, accessories etc. It is proposed to construct a store of about 600 sft adjoining the existing building. An approx expenditure of Rs. 6 lakhs is likely to be incurred on this work.

ITEM NO.1.7 ANY OTHER POINT WITH THE PERMISSION OF CHAIR